

Table: 3.1 Average time taken per tank for completion of planned activities-Batch wise

Sl. No	Stage	Planned time for completion (In months)	Actual Time Taken (In months)					
			I Batch	II Batch	III Batch	IV Batch	V Batch	VI Batch
1	Pre planning	4	5.3 (32.5)	5.1 (27.5)	4.5 (12.5)	4.8 (20.0)	4.6 (15.0)	4.3 (7.5)
2	Planning	4	5.6 (40.0)	5.1 (27.5)	4.8 (20.0)	4.3 (7.5)	4.3 (7.5)	3.8 (-5.0)
3	Implementation	8	23.8 (197.5)	23.6 (195.0)	22.4 (180.0)	19.1 (138.7)	13.6 (8 villages are still UP)	10.3 (Except 3 villages all are UP)
4	Post Implementation	4	8.1 (102.5)	8 (100.0)	6.3 (57.5)	4.6 (5.0)	3.7 (17 villages are UP)	4.3 (Only 3 villages have reported in PI phase)
	Total	20	42.8 (114.0)	41.8 (109.0)	38 (90.0)	32.8 (64.0)	8.9	8.1

Note: Figures in parentheses are percentage time over-run.