FOLLOW-ON PROJECT

DPU NAME : Raichur

Month & Year : May-10

Format - 1 : Pre Planning

Sl No.	Tank Code	DPU	District	Taluk	Village Name	Tank Name	CFT	Batch no.	Catchment Area (Ha) Independent (Ha)	Catchment Area (Ha) Intercepted (Ha)	Water spread Area (Ha)	Command Area (Ha)	MI/ZP	Stage PP-Pre Planning/ P-Planning/ IMP-Implementation / PI-Post Implementation	Identification Date (dd-mm-yy)	Socio-Economic Survey completed (dd-mm-yy)	Enrolment of members (dd-mm-yy)	Feasibility Preliminary hydrology analysis (dd-mm-yy)	Revenue Survey Done (dd-mm-yy)	Topographic Survey done (dd-mm-yy)	TUG Registered: TUG (dd-mm-yy)	TUG Registered: GP-SC (dd-mm-yy)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	0600124	Raichur	Raichur	Raichur	Yaragera	Jaganakunta	HRDS	8	-	-		11.00	ZP	IMP	14/11/2006	10/02/2006	########	########	########	18/10/2005	########	
2	0600125	Raichur	Raichur	Raichur	Yaragera	Kothakunta	HRDS	8	-	-		9.00	ZP	IMP	14/11/2006	10/02/2006	########	########	########	18/10/2005	########	
3	0600126	Raichur	Raichur	Raichur	Gousnagar	Urakere	DFT	8	-	-	0.57	8.00	ZP	IMP	15/03/2007	22/04/2007	########	########	-	30/03/2007	########	
4	0600127	Raichur	Raichur	Raichur	Gunjalli	Basaveshwarakere	HRDS	8	8.68	14.2	244.89	432.00	TBP	P	23/02/2007	15/05/2007	########	########	########	18/09/2005	########	
5	0600128	Raichur	Raichur	Raichur	Gunjalli	Giriyappagoudarakere	HRDS	8	3.42	-	25.69	14.00	TBP	P	23/02/2007	15/05/2007	########	########	########	18/09/2005	########	
6	0600129	Raichur	Raichur	Raichur	Yaragera	Oorakere	HRDS	8	0.25	8.25	181.02	180.00	TBP	P	14/11/2006	10/02/2006	########	########	########	18/10/2005	########	
7	0600130	Raichur	Raichur	Raichur	Katlutkur	Urakere	DFT	8	29.17	-		89.00	MI	P	21/08/2006	10/11/2006	########	########		15/03/2006	########	
8	0601001	Raichur	Raichur	Lingasuguru	Mattur	Mattur tank	DFT-Lingasugur		59.05	-	60.70	91.00	MI	P	21/12/2009	04/05/2010				31/02/2010	########	
9	0601002	Raichur	Raichur	Lingasuguru	Bhogapur	Bhogapur	DFT-Lingasugur		58.28	-	105.10	98.00	MI	PP	23/12/2008					20/12/2009		
10	0601003	Raichur	Raichur	Lingasuguru	Huvinabhavi	Huvinabhavi tank	DFT-Lingasugur		34.45	-	75.00	91.00	MI	PP	22/12/2008					16/02/2009		
11	0601004	Raichur	Raichur	Lingasuguru	Medikinal	Medikinal tank	DFT-Lingasugur		39.16	-	59.89	85.00	MI	P	22/12/2008	04/10/2010				20/02/2010	########	
12	0601005	Raichur	Raichur	Lingasuguru	Yeragunta	Yeragunta tank	DFT-Lingasugur		23.31	-	48.17	52.00	MI	P	24/12/2008	15/03/2010				08/12/2009	########	
13	0601006	Raichur	Raichur	Lingasuguru	Upper nandihal	Upper nandihal tank	DFT-Lingasugur		39.36	-	76.08	44.00	MI	PP	23/12/2008					10/03/2010		
14	0601007	Raichur	Raichur	Lingasuguru	Julagudda	Julagudda tank	DFT-Lingasugur		17.61	-	40.52	40.00	MI	p	23/12/2008					10/03/2009	########	
15	0601008	Raichur	Raichur	Lingasuguru	Hirenagonur	Hirenagonur tank	DFT-Lingasugur		4.35	-	11.57	21.00	MI	p	24/12/2008					10/12/2009	########	
16	0601010	Raichur	Raichur	Lingasuguru	Bhupur rampur	Bhupur rampur tank	DFT-Lingasugur		8.49	-	29.14	142.00	MI	P	23/12/2008					23/12/2009	########	
17	0601012	Raichur	Raichur	Lingasuguru	Machanur	Machanur tank	DFT-Lingasugur		39.16	-	40.00	35.00	MI	p	31/12/2008					22/02/2010	17/05/2010	
18	0601015	Raichur	Raichur	Lingasuguru	Hire Upperi	Hire Upperi TANK	DFT-Lingasugur					38.00	ZP	PP	30/03/2009					02/01/2010		
19	0601016	Raichur	Raichur	Lingasuguru	Kannapurhatti	Kannapurhatti Tank	DFT-Lingasugur					11.42	ZP	PP	30/03/2009					12/02/2010		
20	0601017	Raichur	Raichur	Lingasuguru	Ulumeshwara	Ulumeshwara TANK	DFT-Lingasugur					189.00	MI	P	30/03/2009	05/10/2010				12/02/2010	########	
21	0601018	Raichur	Raichur	Lingasuguru	Bommanal	Bommanal Tank	DFT-Lingasugur					187.00	MI	PP	28/03/2009					25/02/2010		
22	0604021	Raichur	Raichur	Manvi	Eklaspur	Eklaspur tank	DFT-Lingasugur		3.24	3.24	30.15	90.00	MI	p	27/12/2008	14/05/2010				05/01/2010	########	
23	0604023	Raichur	Raichur	Manvi	Kurkund	Kurkund tank(new)	DFT-Lingasugur		9.58	9.58	20.23	89.00	MI	P	31/12/2008					08/01/2010	########	
24	0604026	Raichur	Raichur	Manvi	Navalkal	Navalkal tank	DFT-Lingasugur		0	5.56	7.28	25.16	ZP	PP	31/12/2008					26/01/2010		
25	0604027	Raichur	Raichur	Manvi	Narabanda	Narabanda tank	DFT-Lingasugur					506.00	MI	p	31/12/2008					20/01/2010	31/03/2010	
26	0604030	Raichur	Raichur	Manvi	Kachapur	Kachapur TANK	DFT-Lingasugur					8.92	ZP	PP	19/05/2009					27/02/2010		

Note: 7 Tanks submitted to Regisration Office.

Format - 2 : Planning / Format - 3 : Implementation / Format - 4

Sl No.	Adoption of Byelaws (dd-mm-yy)	Hydrology Analysis Done (dd-mm-yy)	PRA Completed (dd-mm-yy)	Draft ITDP completed (dd-mm-yy)	Draft ITDP approved by Gram sabha (dd-mm-yy)	Appraisal of ITDP (dd-mm-yy)	MOA signed (dd-mm-yy)	ITDP cost transferred to bank a/c: Date (dd-mm-yy)	ITDP cost transferred to bank a/c: Amount (Rs.)	I LOC issued: Date (dd-mm-yy)	I LOC issued: Amount (in Rs.)	II LOC Issued: Date (dd-mm-yy)	II LOC Issued: Amount (in Rs.)	III LOC issued: Date (dd-mm-yy)	III LOC issued: Amount (in Rs.)	IV-Last installment released: Date (dd-mm-yy)	IV-Last installment released: Amount (in Rs.)	Progress in Civil & Non-civil works: Estimate ITDP cost: Total Civil (in Rs.)	Estimate ITDP cost: Total Non-civil (in Rs.)	Expenditure during this month (in Rs.): Civil works (in Rs.)	Expenditure during this month (in Rs.): Non-civil works (in Rs.)	Pre Planning Starting Date	Planning Starting Date	Implementation Starting Date	Post Implementation Starting Date	Handed over date
1	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
1	15/02/2006	19/08/2007	27/03/2008	########	29/03/2008	24/06/2008	19/07/2008			17/10/2008	1,52,200/-							583500	5000			14/11/2006	25/03/2008			
2	15/02/2006	19/08/2007	27/03/2008	########	29/03/2008	24/06/2008	19/07/2008			17/10/2008	1,12,122/-							379865	5000			14/11/2006	25/03/2008			
3	28/04/2007	28/03/2007	13/03/2008	########	28/05/2008	24/06/2008	25/06/2008	18/07/2008	########	09/07/2008 09/09/2009	1,15,200/- 32000/-							384000	152000			15/03/2007				
4	08/12/2007	02/04/2007	25/03/2008	########	27/03/2008	06/11/2009	20/02/2010	23/03/2010	########									3364524	252000			23/02/2007	22/03/2008			
5	08/12/2007	02/04/2007	25/03/2008	########	27/03/2008	06/11/2009	21/02/2010	23/03/2010	########									799000	40000			23/02/2007	22/03/2008			
6	15/02/2006	19/08/2007	27/03/2008	########	29/03/2008	06/11/2009	-											1963818	232000			14/11/2006	25/03/2008			
7	19/10/2006	25/08/2006	11/01/2007			06/11/2009	-											1831701	202000			21/08/2006				
8	22/10/2009		16/04/2010																			21/12/2009				
9																						23/12/2008				
10																						22/12/2008				
11	29/04/2010																					22/12/2008				
12	26/02/2010		20/03/2010	22-03-2010	24-03-2010	14/05/2010												2209153	275750			24/12/2008				
13																						23/12/2008				
14	01/04/2010																					23/12/2008				
15	29/04/2010																					24/12/2008				
16	29/04/2010		26/02/2010	28-02-2010	03/02/2010	14/05/2010												3160959	267000			23/12/2008				
17	14/05/2010																					31/12/2008				
18																						30/03/2009				
19																						30/03/2009				
20	30/03/2010		26/03/2010	28-03-2010	30-03-2010	14/05/2010												4308000	274000			30/03/2009				
21																										
22	29/04/2010																					27/12/2008				
23	30/03/2010		27/03/2010	29-03-2010	31-03-2010	14/05/2010												2226200	267000			31/12/2008				
24																						31/12/2008				
25	12/03/2010																					31/12/2008				
26																						19/05/2009				